

C:\Users\BNBoyer\OneDrive - Great Lakes Dredge & Dock Company, LLC\072918 Canaveral Harbor Sand Bypass\08 Beach\08 Progress Map\USACE\250416 072918 Canaveral Sand Bypass Weekly Look Ahead.dwg

START & FINISH
1/26/2025 - 3/21/2025



SEGMENT 1

START & FINISH
3/24/2025 - 4/16/2025
CURRENT WORK AREA
4/16/2025 - 4/17/2025
PROJECTED START & FINISH
4/17/2025 - 4/19/2025
PROJECTED START & FINISH
4/19/2025 - 4/26/2025
PROJECTED START & FINISH
4/26/2025 - 4/30/2025



Current Work Area

SEGMENT 2

Legend:
Orange = Current Work Area
Green = Completed Work Area




GREAT LAKES DREDGE AND DOCK COMPANY
ONE PARKVIEW PLAZA, SUITE 800
OAKBROOK TERRACE, IL 60181
CIVIL ENGINEERING / SURVEYING DIVISION
Phone: (630) 574-3000 Fax: (630) 574-1515

PROJECT: 072918 Canaveral Harbor Sand Bypass Project	
TITLE: ESTIMATED WEEKLY LOOK AHEAD	
GLDD JOB NO.: 072918	DATE: April 16, 2025
CLIENT JOB NO.: W912EP24C0017	SCALE: 1:1500
DRAWN BY: AWT/thp	LAST SAVED BY: BNBoyer
FILE NAME: C:\Users\BNBoyer\OneDrive - Great Lakes Dredge & Dock Company, LLC\072918 Canaveral Harbor Sand Bypass\08 Beach\08 Progress Map\USACE\250416 072918 Canaveral Sand Bypass Weekly Look Ahead.dwg	

PROJECT METADATA	
HORIZONTAL DATUM: NAD83	LOCAL GRID: N/A
VERTICAL DATUM: N/A	UNITS HORIZ. / VERT.: US SURVEY FOOT
DISPOSAL DATE	

LEGEND	



CONFIDENTIAL & PROPRIETARY
This document contains confidential and proprietary information of Great Lakes Dredge & Dock Company. If you have received this document in error, immediately discard or destroy it without copying or distributing further.